Completion Report

1	Name of Wok	Improvements to CC road and drains at Defence colony , Havnoor layout in Bagalagunte and Improvements to roads and drains at 16th A cross, 19th cross and other cross roads at Bagalagunte main road Improvements to cc roads surroundings of Magnam school Bhuvaneshwari nagara at Bagalagunte ward No 14 (2works)
2	Sanctioned Estimate No.& Date	EE/DD/AS/10&11/18-19, Dt.07.09.2018
		EE/DZ/TS/ 29&30 /18-19, Dt.24.11.2018
3	Head of Acount which is Chargeable	P-
4	Enstrument Order No. & Date	EE/DD/WO/110/20-21, Dt.11.08.2020
5	Name of Contractor	MSV Construction & company
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 331 /2008-09
	Page No	33065 /33069
8	check Measurment of the Asst	24/12/2021
	Exe. Eng./ Exe.Eng. On	24/12/2021
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
200.00 Lakhs	25160826	5160825.00	—

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

CamScanner